

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: **USED EQUIP** SITE: **HQ YARD** Job#

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date:	01/03/24
Tested By:	Dillon Brown
Title:	TECHNICIAN
Tested At:	100%
Ambient Temp:	24° F

Engine Model:	G100F3	Serial Number:	NGD01763	KW:	100
Generator Mfg/Model:	OLYMPIAN	Serial Number:	CE3M8137	PF	1
Control Panel Mfg:	CAT	Serial Number:	EMCP 3.2		

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure:	<u>15</u>	PSI	Overspeed:	<u>2200</u>	RPM:	<u>1800</u>
Hi Water Temp:	<u>225</u>	°F	Hours Before:	<u>2.7</u>	Hours After:	<u>3.7</u>

Test Load/Duration: 1 Hr 15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

Title: _____

By: _____

Title: TECH _____