



MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ YARD Job#

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date: 07/22/26
Tested By: John Fox
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 73 F

Engine Model:	C9	Serial Number:	C9E00316	KW:	300
Generator Mfg/Model:	SR4B	Serial Number:	9CR02451	PF	1
Control Panel Mfg:	CAT	Serial Number:	EMCP3.3		

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure:	<u>54</u>	PSI	Overspeed:	<u>2124</u>	RPM:	<u>1800</u>
Hi Water Temp:	<u>197</u>	°F	Hours Before:	<u>417</u>	Hours After:	<u>420</u>

Test Load/Duration: 2 hours 30 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

Title: _____

By: _____

Title: TECH _____