



MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ YARD Job# 11145520

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date: 06/29/26

Tested By: Bryce Dennison

Title: TECHNICIAN

Tested At: 100%

Ambient Temp: 80 F

Engine Model:	Cummins 6 cyl
Generator Mfg/Model:	Onan
Control Panel Mfg:	Cummins

Serial Number: F000113318

KW: 350

Serial Number:

PF 1

Serial Number:

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: **30** PSI

Overspeed: 2124

RPM: 1800

Hi Water Temp: 225 °F

Hours Before: 638

Hours After: 640

Test Load/Duration: 1HOURS

15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

By: _____

Title: _____

Title: TECH