

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: **USED EQUIP** **SITE: HQ YARD** **Job#/O-1179007**

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date: 07/16/26

Tested By: Fred

Title: service tech

Tested At: 100%%

Ambient Temp: 82 degrees

Engine Model:	C18
Generator Mfg/Model:	CAT C18
Control Panel Mfg:	EMCP 4.2

Serial Number: NAW00296

KW: 600

Serial Number:

Power Factor: 1

Serial Number:

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: **30** PSI

Overspeed: 2120

RPM: 1800

Hi Water Temp: 225 °F

Hours Before: 142

Hours After: 143

Test Load/Duration:

Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

By: _____

Title: _____

Title: TECH