

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP SITE: HQ yard Job#

Pre-Start up Checks:

<u>X</u>	1. Eng. Oil Level	<u>X</u>	4. Safety ground connected
<u>X</u>	2. Coolant Level	<u>X</u>	5. Circuit breaker open (off)
<u>X</u>	3. Generator and load bank connected for proper volts		

Test Date:	09/11/26
Tested By:	Luke Sarringhaus
Title:	TECHNICIAN
Tested At:	100%
Ambient Temp:	82F

Engine Model:	C9	Serial Number:	C9E00926	KW:	250
Generator Mfg/Model:	Cat	Serial Number:	G5A01353		
Control Panel Mfg:	Cat	Serial Number:	EMCP3.2		

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure:	<u>30</u>	PSI	Overspeed:	<u>2124</u>	RPM:	<u>1800</u>
Hi Water Temp:	<u>225</u>	°F	Hours Before:	<u>551.2</u>	Hours After:	<u>553</u>

Test Load/Duration: 1HOURS 15 Min. Record Intervals

[illegible]

Customer Witness Acceptance:

MacAllister Engine Power Approval:

By: _____

By: _____

Title: _____

Title: TECH _____

DUCTS
