MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** 1099

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 03/31/26
Tested By: Bryce Dennison
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 62F

Engine Model: 3406B **Serial Number:** 4PM00216 **KW:** 400
Generator Mfg/Model: CAT/SR4B **Serial Number:** 6JM00565 **PF:** 1
Control Panel Mfg: CAT **Serial Number:** 24

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2124 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 759.6 **Hours After:** 761.4

Test Load/Duration: 1HOURS 15 **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP F	Lube Oil	FUEL PRESS	% OF LOAD
11:50 AM	484	483	483	125	125	127	60.1	106	160	40		27%
11:55 AM	483	483	482	236	238	235	60.1	199	170	35		50%
12:00 AM	483	482	483	350	352	353	60.1	295	175	35		74%
12:05 AM	482	482	483	470	468	471	60.1	394	180	35		99%
12:20 AM	482	481	482	471	472	469	60.1	394	180	30		99%
12:35 AM	482	481	481	470	472	469	60.1	394	180	30		99%
12:50 AM	482	482	481	472	471	470	60.1	394	180	30		99%
1:05 PM	482	481	481	471	472	471	60.1	394	180	30		99%
1:15 PM	484	484	483	0	0	0	60.1	0	170	32		0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												#####

Customer Witness Acceptance:

By:

Title:

MacAllister Engine Power Approval:

By:

Title: TECH

2763