MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** 1114

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 04/02/26
Tested By: Bryce Dennison
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 64 F

Engine Model: 3508 **Serial Number:** CNB00426 **KW:** 1000
Generator Mfg/Model: SR4B **Serial Number:** 2DM01887
Control Panel Mfg: CAT **Serial Number:** EMCP 2+

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2124 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 561 **Hours After:** 562

Test Load/Duration: 1HOURS 15 **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD
11:50 AM	479	479	480	321	321	322	60.0	268	176	71		27%
11:55 AM	479	479	480	629	626	626	60.0	523	179	70		52%
12:00 AM	479	480	480	931	926	927	60.0	774	180	67		77%
12:05 AM	480	480	481	1181	1180	1185	60.0	987	183	63		99%
12:20 AM	480	480	481	1180	1181	1184	60.0	986	181	63		99%
12:35 AM	480	480	481	1180	1181	1183	60.0	986	183	63		99%
12:50 AM	480	480	481	1181	1181	1183	60.0	986	183	63		99%
1:05 PM	480	480	481	1181	1181	1183	60.0	986	183	63		99%
1:10 PM	480	480	480	0	0	0	60.0	0	68	172		0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												#####

Customer Witness Acceptance:

By: _____

Title: _____

MacAllister Engine Power Approval:

By: _____

Title: TECH

5520