MacALLISTER ENGINE POWER

CATERPILLAR® POWER PRODUCTS

MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#** 11145520

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 05/13/26
Tested By: Luke Sarringhaus
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 78

Engine Model: Cummins **Serial Number:** 73039545 **KW:** 125
Generator Mfg/Model: **Serial Number:**
Control Panel Mfg: cummins **Serial Number:**

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2124 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 125 **Hours After:** 126

Test Load/Duration: 1HOURS 15 **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP °F	Lube Oil	FUEL PRESS	% OF LOAD	
12:15 PM	207	206	207	75	75	75	60.0	27	178	61		22%	
12:20 PM	207	207	207	171	171	171	60.0	61	181	60		49%	
12:25 PM	207	206	207	259	259	259	60.0	93	185	58		74%	
12:30 PM	208	206	206	351	351	352	60.0	127	187	56		101%	
12:45 PM	207	207	206	351	351	351	60.0	126	187	55		101%	
1:00 AM	207	206	207	350	351	351	60.0	126	187	56		101%	
1:15 AM	207	206	207	351	351	350	60.0	126	187	55		101%	
1:30 AM	207	206	207	350	351	351	60.0	126	187	56		101%	
1:35 AM	207	206	207	0	0	0	60.0	0	180	58		0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												0%	
												#####	

Customer Witness Acceptance:

By:

Title:

MacAllister Engine Power Approval:

By: TECH

Title: