MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#**

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 05/08/26
Tested By: Mason Burnicle
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 55F

Engine Model: D150P1 **Serial Number:** OLY00000NAT00724 **KW:** 150
Generator Mfg/Model: LL **Serial Number:** 142957106 **PF:** 1
Control Panel Mfg: Olympian **Serial Number:**

Engine Safeties - Operational Test and/or Set Points:
Low Oil Pressure: 30 PSI **Overspeed:** **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 940 **Hours After:** 941.7

Test Load/Duration: 1HOURS **15** **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP F	Lube Oil	FUEL PRESS	% OF LOAD
2:00PM	482	481	482	0	0	0	60.0	0	100	70		0%
2:10PM	482	481	482	43	43	43	60.0	36	130	70		24%
2:15PM	481	481	481	97	98	98	60.0	82	160	70		54%
2:20PM	481	482	482	136	136	136	60.0	114	165	65		76%
2:25PM	481	482	481	180	180	180	60.0	150	180	60		100%
2:40PM	481	482	482	180	180	180	60.0	150	185	55		100%
2:55PM	482	482	482	180	180	180	60.0	150	200	55		100%
3:10PM	480	482	481	173	174	174	60.0	145	190	55		97%
3:25PM	481	482	481	173	174	174	60.0	145	210	50		97%
3:35PM	483	482	483	0	0	0	60.0	0	170	55		0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												#####

Customer Witness Acceptance:

By:

Title:

MacAllister Engine Power Approval:

By:

Title: TECH