MacAllister Machinery Company, Inc.
7515 East 30th Street
P.O. Box 1941
Indianapolis, Indiana 46206
(317) 545-2151

LOAD BANK TEST REPORT

CUSTOMER: USED EQUIP **SITE:** HQ YARD **Job#**

Pre-Start up Checks:

- X 1. Eng. Oil Level
- X 2. Coolant Level
- X 3. Generator and load bank connected for proper volts
- X 4. Safety ground connected
- X 5. Circuit breaker open (off)

Test Date: 11/05/26
Tested By: Mason Burnicle
Title: TECHNICIAN
Tested At: 100%
Ambient Temp: 56

Engine Model: 3512 **Serial Number:** SBG00285 **KW:** 1500
Generator Mfg/Model: SR4B **Serial Number:** G4W00346
Control Panel Mfg: CAT **Serial Number:** 4.2B

Engine Safeties - Operational Test and/or Set Points:

Low Oil Pressure: 30 PSI **Overspeed:** 2124 **RPM:** 1800
Hi Water Temp: 225 °F **Hours Before:** 518.5 **Hours After:** 520.8

Test Load/Duration: 1HOURS **15** **Min. Record Intervals**

TIME	VOLTS 1	VOLTS 2	VOLTS 3	AMPS 1	AMPS 2	AMPS 3	FREQ HZ	LOAD KW	COOL TEMP°F	Lube Oil	FUEL PRESS	% OF LOAD
10:35AM	481	482	479	0	0	0	60.1	0	178	62		0%
10:40AM	482	475	483	443	445	442	60.1	372	180	60		25%
10:45AM	483	480	482	868	867	869	60.1	727	180	59		48%
10:55AM	483	481	484	1172	1178	1174	60.1	988	180	57		66%
11:00AM	482	479	483	1716	1714	1715	60.1	1436	181	56		96%
11:15PM	483	478	481	1715	1715	1716	60.1	1436	183	55		96%
11:30 PM	478	480	481	1716	1717	1715	60.1	1430	185	55		95%
11:45PM	481	479	478	1715	1717	1716	60.1	1430	185	55		95%
12PM	481	480	478	1717	1715	1716	60.1	1430	185	55		0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												0%
												#####

Customer Witness Acceptance:

By:

Title:

MacAllister Engine Power Approval:

By:

Title: TECH